	16mm dia bar						**216.00**	mtr	
	C4					@	**2.47**	**533.52**	Kg/mtr
		6	10	4.00	=	240.00			
							240.00	mtr	
	25mm dia bar					@	**1.58**	**379.20**	Kg/mtr
	C4								
		2	6	6.00	=	72.00			
							72.00	mtr	
	20mm dia bar					@	**3.85**	**277.20**	Kg/mtr
	C5								
		2	12	4.00	=	96.00			
							96.00	mtr	
	25mm dia bar					@	**2.47**	**237.12**	Kg/mtr
	C6								
		1	10	6.00	=	60.00			
							60.00	mtr	
	20mm dia bar					@	**3.85**	**231.00**	Kg/mtr
	C4								
		1	12	4.00	=	48.00			
							48.00	mtr	
	20mm dia bar					@	**2.47**	**118.56**	Kg/mtr
	F2A								
		1	6	6.00	=	36.00			
							36.00	mtr	
	16mm dia bar					@	**2.47**	**88.92**	Kg/mtr
	C4								
		1	10	4.00	=	40.00			
							40.00	mtr	
	Column Strirrups					@	**1.58**	**63.20**	Kg/mtr
	8mm dia bar C1								
	R1	4	16	1.60	=	102.40			
	R2	4	16	0.76	=	48.64			
	R3	4	32	0.50	=	64.00			
							215.04	mtr	
	8mm dia bar C2					@	**0.395**	**84.94**	Kg/mtr
	R1	2	16	1.90	=	60.80			
	R2	2	16	0.97	=	31.04			
	R3	2	32	0.62	=	39.68			
							131.52	mtr	
	8mm dia bar C3					@	**0.395**	**51.95**	Kg/mtr
	R1	3	14	1.90	=	79.80			
	R2	3	14	0.97	=	40.74			
	R3	3	28	0.62	=	52.08			
							172.62	mtr	
	8mm dia bar C4					@	**0.395**	**68.18**	Kg/mtr
	R1	6	14	1.90	=	159.60			
	R2	6	14	0.97	=	81.48			

Scanned by CamScanner

	R3		6	28	0.62	=	104.16		
							345.24	mtr	
						@	**0.395**	**136.37**	Kg/mtr
	8mm dia bar C5								
	R1		2	14	1.90	=	53.20		
	R2		2	28	0.97	=	54.32		
	R3		2	28	0.62	=	34.72		
							142.24	mtr	
						@	**0.395**	**56.18**	Kg/mtr
	8mm dia bar C6								
	R1		1	14	2.20	=	30.80		
	R2		1	42	1.20	=	50.40		
	R3		1	28	0.62	=	17.36		
							98.56	mtr	
						@	**0.395**	**38.93**	Kg/mtr
	Column Bars Plinth to Basement Floor Lapping								
	16mm dia bar								
	C1		4	4	4.00	=	64.00		
			4	10	6.00	=	240.00		
							304.00	mtr	
						@	**1.58**	**480.32**	Kg/mtr
	16mm dia bar								
	C2		2	10	6.00	=	120.00		
			2	6	4.00	=	48.00		
							168.00	mtr	
						@	**1.58**	**265.44**	Kg/mtr
	16mm dia bar								
	C3		3	8	6.00	=	144.00		
			3	8	4.00	=	96.00		
							240.00	mtr	
						@	**1.58**	**379.20**	Kg/mtr
	20mm dia bar								
	C4		6	6	6.00	=	216.00		
							216.00	mtr	
						@	**2.47**	**533.52**	Kg/mtr
	16mm dia bar								
	C4		6	10	4.00	=	240.00		
							240.00	mtr	
						@	**1.58**	**379.20**	Kg/mtr
	25mm dia bar								
	C4		2	6	6.00	=	72.00		
							72.00	mtr	
						@	**3.85**	**277.20**	Kg/mtr
	20mm dia bar								
	C4		2	12	4.00	=	96.00		
							96.00	mtr	
						@	**2.47**	**237.12**	Kg/mtr
	25mm dia bar								
	C6		1	10	6.00	=	60.00		
							60.00	mtr	
						@	**3.85**	**231.00**	Kg/mtr
	20mm dia bar								

Scanned by CamScanner

	C4									
			1	12	4.00	=	48.00			
							48.00	mtr		
	20mm dia bar					@	**2.47**		**118.56**	Kg/mtr
	F2A									
			1	6	6.00	=	36.00			
							36.00	mtr		
	16mm dia bar					@	**2.47**		**88.92**	Kg/mtr
	C4									
			1	10	4.00	=	40.00			
							40.00	mtr		
	Column Strirrups					@	**1.58**		**63.20**	Kg/mtr
	8mm dia bar C1									
	R1									
	R2		4	16	1.60	=	102.40			
	R3		4	16	0.76	=	48.64			
			4	32	0.50	=	64.00			
							215.04	mtr		
	8mm dia bar C2					@	**0.395**		**84.94**	Kg/mtr
	R1									
	R2		2	16	1.90	=	60.80			
	R3		2	16	0.97	=	31.04			
			2	32	0.62	=	39.68			
							131.52	mtr		
	8mm dia bar C3					@	**0.395**		**51.95**	Kg/mtr
	R1									
	R2		3	14	1.90	=	79.80			
	R3		3	14	0.97	=	40.74			
			3	28	0.62	=	52.08			
							172.62	mtr		
	8mm dia bar C4					@	**0.395**		**68.18**	Kg/mtr
	R1									
	R2		6	14	1.90	=	159.60			
	R3		6	14	0.97	=	81.48			
			6	28	0.62	=	104.16			
							345.24	mtr		
	8mm dia bar C5					@	**0.395**		**136.37**	Kg/mtr
	R1									
	R2		2	14	1.90	=	53.20			
	R3		2	28	0.97	=	54.32			
			2	28	0.62	=	34.72			
							142.24	mtr		
	8mm dia bar C6					@	**0.395**		**56.18**	Kg/mtr
	R1									
	R2		1	14	2.20	=	30.80			
	R3		1	42	1.20	=	50.40			
			1	28	0.62	=	17.36			
							98.56	mtr		
	Beams					@	**0.395**		**38.93**	Kg/mtr
	12mm dia bar									
	PB1		1	6	5.84	=	35.04			
							35.04	mtr		

Scanned by CamScanner

						@	**0.89**	**31.19**	Kg/mtr
	12	**mm dia bar**							
	PB2		1	6	12.13	=	72.78		
							72.78	mtr	
						@	**0.89**	**64.77**	Kg/mtr
	12	**mm dia bar**							
	PB3		1	2	18.30	=	36.60		
							36.60	mtr	
						@	**0.89**	**32.57**	Kg/mtr
	16	**mm dia bar**							
	PB3		1	4	18.30	=	73.20		
							73.20	mtr	
						@	**1.58**	**115.66**	Kg/mtr
	12	**mm dia bar Extra Bar**							
	PB3		1	2	3.80	=	7.60		
			1	1	6.00	=	6.00		
							13.60	mtr	
						@	**0.89**	**12.10**	Kg/mtr
	16	**mm dia bar Extra Bar**							
	PB3		1	2	6.00	=	12.00		
							12.00	mtr	
						@	**1.58**	**18.96**	Kg/mtr
	12	**mm dia bar**							
	PB 4		1	6	6.10	=	36.60		
							36.60	mtr	
						@	**0.89**	**32.57**	Kg/mtr
	12	**mm dia bar**							
	PB5		1	6	8.25	=	49.50		
							49.50	mtr	
						@	**0.89**	**44.06**	Kg/mtr
	12	**mm dia bar Extra**							
	PB5		1	2	2.90	=	5.80		
							5.80	mtr	
						@	**0.89**	**5.16**	Kg/mtr
	12	**mm dia bar**							
	PB7		1	6	12.70	=	76.20		
							76.20	mtr	
						@	**0.89**	**67.82**	Kg/mtr
	12	**mm dia bar Extra**							
	PB7		1	2	8.00	=	16.00		
							16.00	mtr	
						@	**0.89**	**14.24**	Kg/mtr
	16	**mm dia bar**							
	PB8		1	6	19.30	=	115.80		
							115.80	mtr	
						@	**1.58**	**182.96**	Kg/mtr
	12	**mm dia bar Extra**							
	PB9		1	6	16.63	=	99.78		
							99.78	mtr	
						@	**0.89**	**88.80**	Kg/mtr
	8	**mm dia bar Extra**							
	PB9		1	660	1.40	=	924.00		

Scanned by CamScanner

							924.00	mtr	
						@	**0.4**	**369.60**	Kg/mtr
	Staircase								
	16	**mm dia bar Extra**							
	PB9		1	6	4.90	=	29.40		
							29.40	mtr	
						@	**1.58**	**46.45**	Kg/mtr
	12	**mm dia bar Extra**							
	PB9		1	2	4.90	=	9.80		
							9.80	mtr	
						@	**0.89**	**8.72**	Kg/mtr
	8	**mm dia bar Extra**							
	PB9		1	32	1.30	=	41.60		
							41.60	mtr	
						@	**0.40**	**16.64**	Kg/mtr
	Beams								
	16mm dia bar								
	B1		1	4	6.20	=	24.80		
							24.80	mtr	
						@	**1.58**	**39.18**	Kg/mtr
	12mm dia bar								
	B1		1	2	6.20	=	12.40		
							12.40	mtr	
						@	**0.89**	**11.04**	Kg/mtr
	16mm dia bar								
	B2		1	6	11.55	=	69.30		
							69.30	mtr	
						@	**1.58**	**109.49**	Kg/mtr
	16mm dia bar Extra Bar Top								
	B2		1	3	3.50	=	10.50		
							10.50	mtr	
						@	**1.58**	**16.59**	Kg/mtr
	20mm dia bar Extra Bar Bottom								
	B2		1	2	5.46	=	10.92		
							10.92	mtr	
						@	**2.47**	**26.97**	Kg/mtr
	16mm dia bar Extra Bar Bottom								
	B2		1	1	5.46	=	5.46		
							5.46	mtr	
						@	**1.58**	**8.63**	Kg/mtr
	16mm dia bar								
	B3		1	6	19.10	=	114.60		
							114.60	mtr	
						@	**1.58**	**181.07**	Kg/mtr
	16mm dia bar Extra Bar								
	B3		1	3	8.20	=	24.60		
							24.60	mtr	
						@	**1.58**	**38.87**	Kg/mtr
	16mm dia bar Extra Bar								
	B3		1	3	4.30	=	12.90		
							12.90	mtr	
						@	**1.58**	**20.38**	Kg/mtr

Scanned by CamScanner

	16mm dia bar								
	B4		1	6	18.65	=	111.90		
							111.90	mtr	
						@	**1.58**	**176.80**	Kg/mtr
	20mm dia bar Extra Bar								
	B4		1	2	7.60	=	15.20		
							15.20	mtr	
						@	**2.47**	**37.54**	Kg/mtr
	16mm dia bar Extra Bar								
	B4		1	1	7.60	=	7.60		
							7.60	mtr	
						@	**1.58**	**12.01**	Kg/mtr
	16mm dia bar Extra Bar								
	B4		1	3	4.30	=	12.90		
							12.90	mtr	
						@	**1.58**	**20.38**	Kg/mtr
	25mm dia bar								
	B4		1	3	4.90	=	14.70		
							14.70	mtr	
						@	**3.85**	**56.60**	Kg/mtr
	16mm dia bar								
	B5		1	2	11.10	=	22.20		
							22.20	mtr	
						@	**1.58**	**35.08**	Kg/mtr
	20mm dia bar								
	B5		1	2	11.10	=	22.20		
							22.20	mtr	
						@	**2.47**	**54.83**	Kg/mtr
	12mm dia bar Extra Bar								
	B5		1	2	3.60	=	7.20		
							7.20	mtr	
						@	**0.89**	**6.41**	Kg/mtr
	16mm dia bar Extra Bar								
	B5		1	2	5.16	=	10.32		
							10.32	mtr	
						@	**1.58**	**16.31**	Kg/mtr
	16mm dia bar								
	B6		1	3	9.15	=	27.45		
							27.45	mtr	
						@	**1.58**	**43.37**	Kg/mtr
	20mm dia bar								
	B6		1	3	9.15	=	27.45		
							27.45	mtr	
						@	**2.47**	**67.80**	Kg/mtr
	12mm dia bar Extra Bar								
	B6		1	2	2.70	=	5.40		
							5.40	mtr	
						@	**0.89**	**4.81**	Kg/mtr
	16mm dia bar Extra Bar								
	B6		1	3	7.60	=	22.80		
							22.80	mtr	
						@	**1.58**	**36.02**	Kg/mtr

Scanned by CamScanner

	16mm dia bar Extra Bar								
	B6		1	3	4.20	=	12.60		
							12.60	mtr	
						@	**1.58**	**19.91**	Kg/mtr
	20mm dia bar								
	B7		1	3	13.40	=	40.20		
							40.20	mtr	
						@	**2.47**	**99.29**	Kg/mtr
	25mm dia bar								
	B7		1	2	11.00	=	22.00		
							22.00	mtr	
						@	**3.85**	**84.70**	Kg/mtr
	16mm dia bar								
	B7		1	2	3.60	=	7.20		
							7.20	mtr	
						@	**1.58**	**11.38**	Kg/mtr
	25mm dia bar Extra Bar								
	B7		1	2	4.70	=	9.40		
							9.40	mtr	
						@	**3.85**	**36.19**	Kg/mtr
	16mm dia bar Extra Bar								
	B7		1	3	3.80	=	11.40		
							11.40	mtr	
						@	**1.58**	**18.01**	Kg/mtr
	20mm dia bar Extra Bar								
	B7		1	2	8.60	=	17.20		
							17.20	mtr	
						@	**2.47**	**42.48**	Kg/mtr
	20mm dia bar								
	B8		1	3	18.00	=	54.00		
							54.00	mtr	
						@	**2.47**	**133.38**	Kg/mtr
	25mm dia bar								
	B8		1	2	18.00	=	36.00		
							36.00	mtr	
						@	**3.85**	**138.60**	Kg/mtr
	20mm dia bar								
	B8		1	1	18.00	=	18.00		
							18.00	mtr	
						@	**1.58**	**28.44**	Kg/mtr
	20mm dia bar Extra Bar								
	B8		1	2	12.90	=	25.80		
							25.80	mtr	
						@	**2.47**	**63.73**	Kg/mtr
	20mm dia bar Extra Bar								
	B8		1	2	12.15	=	24.30		
							24.30	mtr	
						@	**2.47**	**60.02**	Kg/mtr
	16mm dia bar								
	B11		1	6	13.20	=	79.20		
							79.20	mtr	
						@	**1.58**	**125.14**	Kg/mtr

C/F

Scanned by CamScanner

	25mm dia bar Extra Bar								
	B11		1	3	10.84	=	32.52		
							32.52	mtr	
						@	**3.85**	**125.20**	Kg/mtr
	16mm dia bar Extra Bar								
	B11		1	3	2.40	=	7.20		
							7.20	mtr	
						@	**1.58**	**11.38**	Kg/mtr
	25mm dia bar								
	B12		1	2	4.73	=	9.46		
							9.46	mtr	
						@	**3.85**	**36.42**	Kg/mtr
	20mm dia bar								
	B12		1	2	4.73	=	9.46		
							9.46	mtr	
						@	**2.47**	**23.37**	Kg/mtr
	25mm dia bar Extra Bar								
	B12		1	3	10.84	=	32.52		
							32.52	mtr	
						@	**3.85**	**125.20**	Kg/mtr
	16mm dia bar Extra Bar								
	B12		1	3	2.40	=	7.20		
							7.20	mtr	
						@	**1.58**	**11.38**	Kg/mtr
	16mm dia bar								
	B13		1	6	19.20	=	115.20		
							115.20	mtr	
						@	**1.58**	**182.02**	Kg/mtr
	20mm dia bar Extra Bar								
	B13		1	3	8.05	=	24.15		
							24.15	mtr	
						@	**2.47**	**59.65**	Kg/mtr
	16mm dia bar Extra Bar								
	B13		1	3	1.95	=	5.85		
							5.85	mtr	
						@	**1.58**	**9.24**	Kg/mtr
	20mm dia bar Extra Bar								
	B13		1	2	4.20	=	8.40		
							8.40	mtr	
						@	**2.47**	**20.75**	Kg/mtr
	16mm dia bar								
	B14		1	4	5.10	=	20.40		
							20.40	mtr	
						@	**1.58**	**32.23**	Kg/mtr
	16mm dia bar Extra Bar								
	B14		1	2	6.70	=	13.40		
							13.40	mtr	
						@	**1.58**	**21.17**	Kg/mtr
	16mm dia bar								
	B15		1	6	24.70	=	148.20		
							148.20	mtr	
						@	**1.58**	**234.16**	Kg/mtr

Scanned by CamScanner

	16mm dia bar Extra Bar								
	B15		1	3	2.30	=	6.90		
							6.90	mtr	
						@	**1.58**	**10.90**	Kg/mtr
	25mm dia bar Extra Bar								
	B15		1	3	12.30	=	36.90		
							36.90	mtr	
						@	**3.85**	**142.07**	Kg/mtr
	16mm dia bar								
	B16		1	2	3.03	=	6.06		
							6.06	mtr	
						@	**1.58**	**9.57**	Kg/mtr
	20mm dia bar								
	B16		1	2	3.03	=	6.06		
							6.06	mtr	
						@	**2.47**	**14.97**	Kg/mtr
	16mm dia bar								
	B17		1	4	6.68	=	26.72		
							26.72	mtr	
						@	**1.58**	**42.22**	Kg/mtr
	16mm dia bar Extra Bar								
	B17		1	2	4.60	=	9.20		
							9.20	mtr	
						@	**1.58**	**14.54**	Kg/mtr
	16mm dia bar								
	B18		1	4	6.30	=	25.20		
							25.20	mtr	
						@	**1.58**	**39.82**	Kg/mtr
	12mm dia bar								
	B18		1	2	6.30	=	12.60		
							12.60	mtr	
						@	**0.89**	**11.21**	Kg/mtr
	16mm dia bar								
	B19		1	4	10.30	=	41.20		
							41.20	mtr	
						@	**1.58**	**65.10**	Kg/mtr
	20mm dia bar Extra								
	B19		1	2	3.95	=	7.90		
							7.90	mtr	
						@	**2.47**	**19.51**	Kg/mtr
	25mm dia bar								
	B21		1	2	27.35	=	54.70		
							54.70	mtr	
						@	**3.85**	**210.60**	Kg/mtr
	20mm dia bar Extra								
	B21		1	2	27.35	=	54.70		
							54.70	mtr	
						@	**2.47**	**135.11**	Kg/mtr
	12mm dia bar								
	B17		1	2	27.35	=	54.70		
							54.70	mtr	
						@	**0.89**	**48.68**	Kg/mtr

Scanned by CamScanner

25mm dia bar Extra Bar								
B18		1	2	6.45	=	12.90		
						12.90	mtr	
					@	**3.85**	**49.67**	Kg/mtr
20mm dia bar Extra Bar								
B18		1	2	12.85	=	25.70		
						25.70	mtr	
					@	**2.47**	**63.48**	Kg/mtr
Stirrups For Beams								
8mm dia bar								
		1	870	1.55	=	1348.50		
						1348.50	mtr	
					@	**0.39**	**525.92**	Kg/mtr
8mm dia bar								
		1	470	1.75	=	822.50		
						822.50	mtr	
					@	**0.39**	**320.78**	Kg/mtr
Staircase								
12mm dia bar C Math								
		1	43	4.40	=	189.20		
		1	44	4.30	=	189.20		
Extra Bar		2	31	2.00	=	124.00		
		2	20	4.30	=	172.00		
						674.40	mtr	
					@	**0.89**	**600.22**	Kg/mtr
Slab								
8mm dia bar C Math								
		2	35	5.70	=	399.00		
		2	38	5.26	=	399.76		
		2	52	2.50	=	260.00		
		2	17	7.79	=	264.86		
		2	5	5.40	=	54.00		
		2	38	0.75	=	57.00		
Extra Bar		2	5	5.70	=	57.00		
						1491.62	mtr	
					@	**0.39**	**581.73**	Kg/mtr
10mm dia bar A Math								
		1	81	9.13	=	739.53		
		1	61	12.10	=	738.10		
		1	46	5.70	=	262.20		
		1	38	6.84	=	259.92		
Extra Bar		1	7	12.10	=	84.70		
		1	81	1.00	=	81.00		
Extra Bar		1	8	9.13	=	73.04		
		1	61	1.20	=	73.20		
Extra Bar		1	7	9.13	=	63.91		
		1	61	1.05	=	64.05		
Extra Bar		1	5	9.13	=	45.65		
		1	61	0.75	=	45.75		
Extra Bar		1	8	9.13	=	73.04		
		1	61	1.20	=	73.20		
Extra Bar		1	9	9.13	=	82.17		

Scanned by CamScanner

		1	61	1.40	=	85.40		
	Extra Bar	1	8	9.13	=	73.04		
		1	61	1.20	=	73.20		
	Extra Bar	1	7	9.13	=	63.91		
		1	61	1.00	=	61.00		
	Extra Bar	1	7	12.10	=	84.70		
		1	81	1.00	=	81.00		
	Extra Bar	1	9	12.10	=	108.90		
		1	81	1.40	=	113.40		
	Extra Bar	1	7	5.70	=	39.90		
		1	38	1.00	=	38.00		
	Extra Bar	1	8	5.70	=	45.60		
		1	38	1.20	=	45.60		
		1	40	11.95	=	478.00		
		1	80	6.00	=	480.00		
	Extra Bar	1	11	6.00	=	66.00		
		1	40	1.65	=	66.00		
	Extra Bar	1	9	6.00	=	54.00		
		1	40	1.35	=	54.00		
	Extra Bar	1	9	6.00	=	54.00		
		1	40	1.35	=	54.00		
	Extra Bar	1	6	6.00	=	36.00		
		1	40	0.90	=	36.00		
	Extra Bar	1	11	11.95	=	131.45		
		1	80	1.60	=	128.00		
	Extra Bar	1	11	11.95	=	131.45		
		1	80	1.60	=	128.00		
						5570.01	mtr	
					@	**0.62**	**3453.41**	Kg/mtr
	8mm dia bar C Math							
		2	1	12.50	=	25.00		
		2	1	12.38	=	24.75		
		2	1	12.25	=	24.50		
		2	1	12.13	=	24.25		
		2	1	12.00	=	24.00		
		2	1	11.88	=	23.75		
		2	1	11.75	=	23.50		
		2	1	11.63	=	23.25		
		2	1	11.50	=	23.00		
		2	1	11.38	=	22.75		
		2	1	11.25	=	22.50		
		2	1	11.13	=	22.25		
		2	1	11.00	=	22.00		
		2	1	10.88	=	21.75		
		2	1	10.75	=	21.50		
		2	1	10.63	=	21.25		
		2	1	10.50	=	21.00		
		2	1	10.38	=	20.75		
		2	1	10.25	=	20.50		
		2	1	10.13	=	20.25		
		2	1	10.00	=	20.00		
		2	1	9.88	=	19.75		

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner

		2	1	9.75	=	19.50		
		2	1	9.63	=	19.25		
		2	1	9.50	=	19.00		
		2	1	9.38	=	18.75		
		2	1	9.25	=	18.50		
		2	1	9.13	=	18.25		
		2	1	9.00	=	18.00		
		2	1	8.88	=	17.75		
		2	1	8.75	=	17.50		
		2	1	8.63	=	17.25		
		2	1	8.50	=	17.00		
		2	1	8.38	=	16.75		
		2	1	8.25	=	16.50		
		2	1	8.13	=	16.25		
		2	1	8.00	=	16.00		
		2	1	7.88	=	15.75		
		2	1	7.75	=	15.50		
		2	1	7.63	=	15.25		
		2	1	7.50	=	15.00		
		2	1	7.38	=	14.75		
		2	1	7.25	=	14.50		
		2	1	7.13	=	14.25		
		2	1	7.00	=	14.00		
		2	1	6.88	=	13.75		
		2	1	6.75	=	13.50		
		2	1	6.63	=	13.25		
		2	1	6.50	=	13.00		
		2	1	6.38	=	12.75		
		2	1	6.25	=	12.50		
		2	1	6.13	=	12.25		
		2	1	6.00	=	12.00		
		2	1	5.88	=	11.75		
		2	1	5.75	=	11.50		
		2	1	5.63	=	11.25		
		2	1	5.50	=	11.00		
		2	1	5.38	=	10.75		
		2	1	5.25	=	10.50		
		2	1	5.13	=	10.25		
		2	1	5.00	=	10.00		
		2	1	4.88	=	9.75		
		2	1	4.75	=	9.50		
		2	1	4.63	=	9.25		
		2	1	4.50	=	9.00		
		2	1	4.38	=	8.75		
		2	1	4.25	=	8.50		
		2	1	4.13	=	8.25		
		2	1	4.00	=	8.00		
		2	1	3.88	=	7.75		
		2	1	3.75	=	7.50		
		2	1	3.63	=	7.25		
		2	1	3.50	=	7.00		
		2	1	3.38	=	6.75		

Assistant Executive Engineer,
R.R. Nagar Project Sub-Division-02
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Item No:	346	First and Part						
Item Name:	200.00 to 250.00mtrs							
	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Point 1						
		1	50.00					50.00	
							Total Qty Work Done	50.00	Rmtr
							Qty Limited Payable in this bill	50.00	Rmtr

Contractor Representative

Consultant Representative

Assistant Executive E
R.R. Nagar Project Su
Bruhat Bangaluru Ma

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

First and Part

Item No:	347								
Item Name:	250.00 to 300.00mtrs								
	CHAINAGE								
	Land Mark	**NO**	**L** (m)	**B** (m)	**B1** (m)	**Avg B** (m)	**D** (m)	**QTY**	**REMARKS**
			Point 1						
		1	50.00					50.00	
							Total Qty Work Done	**50.00**	**Rmtr**
							Qty Limited Payable in this bill	**50.00**	**Rmtr**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned by CamScanner